BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No:	86

Providing & applying Painting in in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thouroughly brushing the surface free from morter drops and other forign mater including preparing the surface even and sand paer smooth, cost of materials, labour complete asper specifications with a) Primer : Extra over Item 15-15.1 for painting two coats with plastic emulsion paint of approved brand and shade on ceiling and / or sloping roof as per specifications. All Floors

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor Ceiling								
Grid A-B 1 to 21	18	3.10			3.30		184.14	
Grid B-C 1 to 21	18	3.20			4.70		270.72	
Beams	36	3.20			0.30		34.56	
Beams	36	4.70			0.30		50.76	
Column Side	37	0.30			2.45		27.20	
Grid C F 1 to 21	16	6.50			3.10		322.40	
Beams	32	3.10			0.30		29.76	
Beams	1	2.50			6.50		16.25	
Staircase Celling								
First Flait	1	1.90			1.50		2.85	
Secound Flait	1	2.70			1.50		4.05	
Third Flait	1	1.90			1.50		2.85	
Ducked Beam	2	3.70			0.30		2.22	
Staircase Lobby	1	18.10			2.75		49.78	
First Floor Ceiling								
East side	1	57.800			1.500		86.70	
Beam sides	36	2.900			0.300		31.32	
Beam sides	36	1.500			0.300		16.20	
Shop 1 - 18	18	3.000	3.300				178.20	
Shop 19-34	16	3.000	3.300				158.40	
Shop 35 - 50	16	3.000	3.300				158.40	
Corridor	1	4.700	57.800				271.66	
Lobby	1	6.800	2.500				17.00	
Staircase Celling							0.00	
Fourth Flight	1	2.70			1.50		4.05	
Fifth Flight	1	3.00			1.50		4.50	
Sixth Flight	1	2.70			1.50		4.05	
Landing	2	1.60			1.50		4.80	
Staircase Lobby	1	18.10			2.75		49.78	
South side	1	5.200			1.500		7.80	
West side	1.00	57.800				0.600	34.68	
East side	1	57.800			1.500		86.70	
Near Electrical	1	2.100			0.800		1.68	
Second Floor Ceiling								

Scanned with CamScanner

Inside office area	1	57.800			14.700		849.66	
East side	2	57.800			1.500		173.40	
Beam sides	36	2.900			0.300		31.32	
West side	2	57.800			0.600		69.36	
South side	2	5.200			1.500		15.60	
Beam sides - south	2	1.500				0.300	0.90	
Beam sides - East	32	1.50				0.300	14.40	
Beam - Internal	6	57.80				0.300	104.04	
Beam - Internal	84	3.20				0.300	80.64	
Vertical Beams	6	3.20				0.300	5.76	
Beam - Internal	34	4.70				0.300	47.94	
Third Floor ceiling								
Inside office area	1	57.800			14.700		849.66	
East side	2	57.800			1.500		173.40	
Beam sides	36	2.900			0.300		31.32	
West side	2	57.800			0.600		69.36	
South side	2	5.200			1.500		15.60	
Beam sides - south	2	1.500				0.300	0.90	
Beam sides - East	32	1.50				0.300	14.40	
Beam - Internal	6	57.80				0.300	104.04	
Beam - Internal	84	3.20				0.300	80.64	
Vertical Beams	6	3.20				0.300	5.76	
Beam - Internal	34	4.70				0.300	47.94	
						Total Qty Work Done	**4899.49**	**Sqm**
						Qty Reserved	**395.28**	
						Qty Limited Payable in this bill	**4504.20**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

87

Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications Ground Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor								
	1	57.800				3.450	199.41	
North side	1	3.450			15.000		51.75	
South side	1	3.450			15.000		51.75	
Beam sides	2	1.300			0.300		0.78	
Beam sides	2	1.500			0.450		1.35	
West side	1	57.800			3.450		199.41	
Duct walls	1.00	4.000			3.450		13.80	
Around the lift-	1.00	8.000			3.450		27.60	
Deductions							0.00	
Shutters	1.00	4.700				2.550	11.99	
Ventilators	9	1.500				0.600	8.10	
Duct door	1	0.600				2.100	0.63	
Deduction							0.00	
V	-16.00	1.500				0.600	-14.40	
						Total Qty Work Done	552.17	Sqm
						Qty Reserved	197.77	
						Qty Limited Payable in this bill	354.40	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

88

Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications First Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
East side wall	1	57.800				3.600	208.08	
Beam sides	36	1.500			0.300		16.20	
North side	1	3.450			15.000		51.75	
South side	1	3.450			15.000		51.75	
Beam sides	2	1.300			0.300		0.78	
Beam sides	2	1.500			0.450		1.35	
West side	1	57.800			3.450		199.41	
Duct walls	1.00	4.000			3.450		13.80	
Around the lift-	1.00	8.000			3.450		27.60	
Deductions								
Door	0.50	1.200				2.100	-1.26	
Door	0.50	0.600				2.100	-0.63	
Windows	16.50	2.000				1.500	-49.50	
Ventilators	5	0.600				0.600	-1.80	
						Total Qty Work Done	**517.53**	**Sqm**
						Qty Reserved	**90.53**	
						Qty Limited Payable in this bill	**427.00**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: 89

Item Name: Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
East side wall	1	57.800				3.600	208.08	
East side Projection Ceiling	1	57.800			1.500		86.70	
Beam sides	36	1.500			0.300		16.20	
North side	1	3.450			15.000		51.75	
South side	1	3.450			15.000		51.75	
South side projection ceiling	1	5.200			1.500		7.80	
Beam sides	2	1.300			0.300		0.78	
Beam sides	2	1.500			0.450		1.35	
West side	1	57.800			3.450		199.41	
West side projection ceiling	1.00	57.800				0.600	34.68	
Duct walls	1.00	4.000			3.450		13.80	
Around the lift-Inside	1.00	8.000			3.450		27.60	
Deductions								
Door	0.50	1.200				2.100	-1.26	
Door	0.50	0.600				2.100	-0.63	
Windows	16.50	2.000				1.500	-49.50	
Ventilators	5	0.600				0.600	-1.80	
						Total Qty Work Done	**646.71**	**Sqm**
						Qty Reserved	**60.11**	
						Qty Limited Payable in this bill	**586.60**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

90

Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
East side wall	1	57.800				3.600	208.08	
East side Projection Ceiling	1	57.800			1.500		86.70	
Beam sides	36	1.500			0.300		16.20	
North side	1	3.450			15.000		51.75	
South side	1	3.450			15.000		51.75	
South side projection ceiling	1	5.200			1.500		7.80	
Beam sides	2	1.300			0.300		0.78	
Beam sides	2	1.500			0.450		1.35	
West side	1	57.800			3.450		199.41	
West side projection ceiling	1.00	57.800				0.600	34.68	
Duct walls	1.00	4.000			3.450		13.80	
Around the lift-Inside	1.00	8.000			3.450		27.60	
Deductions								
Door	0.50	1.200				2.100	-1.26	
Door	0.50	0.600				2.100	-0.63	
Windows	16.50	2.000				1.500	-49.50	
Ventilators	5	0.600				0.600	-1.80	
						Total Qty Work Done	**646.71**	**Sqm**
						Qty Reserved	**60.11**	
						Qty Limited Payable in this bill	**586.60**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park In Ward No 17.

Measurement Sheet

Second and Part Bill

91

Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications Terrece Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Parapet wall	2.00	136.30				1.00	272.60	
Top of Parapet	1.00	136.30				0.15	20.45	
Head Room wall	1.00	27.00				3.20	86.40	
Head Room exit wall	1.00	6.10				2.75	16.78	
Deductions								
Door - D1	1	0.900				2.100	-1.89	
Window	1	1.500				1.500	-1.13	
						Total Qty Work Done	393.21	Sqm
						Qty Reserved	38.91	
						Qty Limited Payable in this bill	354.30	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: 96

Item Name: Flooring with 20 mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Specification No. KBS Ground Floor

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Shop 1 - 18	18.00	3.000			3.300		178.20	
Skirting	18.00	9.800				0.150	26.46	
SHop 19 - 34	16.00	3.000			6.800		326.40	
Skirting	16.00	16.800				0.150	40.32	
						Total Qty Work Done	**571.38**	**Sqm**
						Qty Reserved	**61.88**	
						Qty Limited Payable in this bill	**509.50**	**Sqm**

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work :Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

07

Flooring with 20 mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick cement plastering cement concrete bed or top of roof laid to line and level and pointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour curing, polishing complete as per specifications. Specification No. 6.0.0

First Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Shop 1 . 18	18.00	3.000			3.300		178.20	
Skirting	18.00	10.000				0.150	27.00	
Shop 19 . 30	12.00	3.000			3.200		307.20	
Skirting	12.00	9.600				0.150	46.08	
						Total Qty Work Done	558.48	Sqm
						Qty Reserved	25.18	
						Qty Limited Payable in this bill	533.30	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer

II Nagara Division (Project)

Asst. Executive Engineer

RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

68

providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plasterwith 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportions), including cost of materials, labour, curing, complete as per specifications

Ground Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMA RKS
Corridor		57.800			4.700		271.66	
						Total Qty Work Done	271.66	Sqm
						Qty Limited Payable in this bill	270.80	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

270 80

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

	99								
	Providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plasterwith 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportion), including cost of materials, labour, curing, complete as per specifications								
	First Floor								
	CHAINAGE / **Land Mark**	**NO**	**L** (m)	**B** (m)	**B1** (m)	**Avg B** (m)	**D** (m)	**QTY**	**REMARKS**
	Corridor & Balcony		59.300			4.700		278.71	
							Total Qty Work Done	**278.71**	**Sqm**
							Qty Reserved	**6.11**	
							Qty Limited Payable in this bill	**272.60**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: **100**

Item Name: Providing and fixing for flooring 40mm thick sadarhalli grey flammed granite slab for bath areas in Bathrooms over a bed of 25mm thick CM 1:6 and fixing granite slab with CM 1:3.

Second Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Office Toilet	2.00	6.000			3.000		36.00	
Deduct WC	4.00	1.450			1.200		-6.96	
General Toilet	1.00	6.200			4.300		26.66	
Deduct WC	4.00	1.450			1.500		-8.70	
						Total Qty Work Done	**47.00**	**Sqm**
						Qty Payable in this bill	**47.00**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

101

Providing and fixing for flooring 40mm thick sadarhalli grey flammed granite slab for bath areas in Bathrooms over a bed of 25mm thick CM 1:6 and fixing granite slab with CM 1:3.

Third Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Office Toilet	2.00	6.000			3.000		36.00	
Deduct WC	4.00	1.450			1.200		-6.96	
General Toilet	1.00	6.200			4.300		26.66	
Deduct WC	4.00	1.450			1.500		-8.70	
						Total Qty Work Done	**47.00**	**Sqm**
						Qty Payable in this bill	**47.00**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Work: Construction of Market Building At Jp Park in Ward No 17

Measurement Sheet

Second and Part Bill

102

CHAINAGE Land Mark	NO	L [m]	B [m]	B1 [m]	Avg B [m]	D [m]	QTY	REMA RKS
Panel	20.00	1.500			0.300		9.00	
Riser	19.00	1.500				0.150	4.28	
Landing	2.00	1.600			1.600		5.12	
Panel	40.00	0.450				0.150	2.70	2000
Panel	2.00	1.100				0.150	0.33	
						Total Qty Work Done	22.03	Sqm
						Qty Limited Payable in this bill	21.90	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
BR Nagara Division (Project)

Asst. Executive Engineer
BR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: **103**

Item Name: Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. FF-SF

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Tread	24.00	1.500			0.300		10.80	
Riser	23.00	1.500				0.150	5.18	
Landing	2.00	1.600			1.600		5.12	
Skirting	48.00	0.450				0.150	3.24	24X2
Skirting	2.00	3.100				0.150	0.93	
						Total Qty Work Done	**25.27**	**Sqm**
						Qty Reserved	**2.27**	
						Qty Limited Payable in this bill	**23.00**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No:	104								
Item Name:	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. SF-Third Floor								
CHAINAGE Land Mark	**NO**	**L (m)**	**B (m)**	**B1 (m)**	**Avg B (m)**	**D (m)**	**QTY**	**REMARKS**
Tread	24.00	1.500			0.300		10.80	
Riser	23.00	1.500				0.150	5.18	
Landing	2.00	1.600			1.600		5.12	
Skirting	48.00	0.450				0.150	3.24	24X2
Skirting	2.00	3.100				0.150	0.93	
						Total Qty Work Done	**25.27**	**Sqm**
						Qty Reserved	**2.27**	
						Qty Limited Payable in this bill	**23.00**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS Bangalore & ENGINEERS

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: 105

Item Name: Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. Third Floor-Terrece Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Tread	24.00	1.500			0.300		10.80	
Riser	23.00	1.500				0.150	5.18	
Landing	2.00	1.600			1.600		5.12	
Skirting	48.00	0.450				0.150	3.24	24X2
Skirting	2.00	3.100				0.150	0.93	
						Total Qty Work Done	**25.27**	**Sqm**
						Qty Reserved	**2.27**	
						Qty Limited Payable in this bill	**23.00**	**Sqm**

Contractor Representative

CIVIL QUALITY CONSULTANTS ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: 106

Item Name: Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm Ground Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Staircase Lobby	1.00	6.600			6.200		40.92	
Electrical Duct	1.00	2.500			0.900		2.25	
						Total Qty Work Done	**43.17**	**Sqm**
						Qty Reserved	**6.57**	
						Qty Limited Payable in this bill	**36.60**	**Sqm**

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: 107

Item Name: Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm First Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Staircase Lobby	1.00	8.000			2.500		20.00	
Electrical Duct	1.00	2.500			0.900		2.25	
Front Lobby	1.00	3.700			1.500		5.55	
						Total Qty Work Done	**27.80**	**Sqm**
						Qty Payable in this bill	**27.80**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No:	108

Item Name: Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm Second Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Staircase Lobby	1.00	6.600			2.500		16.50	
Electrical Duct	1.00	2.500			0.900		2.25	
Front Lobby	1.00	6.600			3.700		24.42	
						Total Qty Work Done	**43.17**	**Sqm**
						Qty Payable in this bill	**43.17**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner